

### Project Leaf Northside Elementary Update

Work to Date. The site utility work is up to date along with the exterior masonry work. The under floor utilities have been steadily progressing. Structural steel has been fabricated and is being erected, welding should be done December 6th with a welding inspection to follow on December 7<sup>th</sup>.

Upcoming Work. Interior floor sabs and interior masonry walls will begin, electrical and mechanical rough in work continues as necessary. Roof blocking work is schedule to begin the week of December 12th.

### Project Leaf Millikin Elementary Update

Final punch list walkthrough was November 17<sup>th</sup> with Hodge Construction and Richard L. Johnson Associates Architects.

Final Furniture assembly will take place over Christmas Break in the hands-on collaboration lab and media center. All new spaces will be fully furnished and ready for student use for the start of the second semester.

The Regional Office of Education performed a walkthrough on Monday, December 5 in order to issue an occupancy permit.