

ID	Task Mode	Task Name	Duration	Start	Finish	Timeline																											
						Oct '22	Nov '22	Dec '22	Jan '23	Feb '23	Mar '23	Apr '23	May '23	Jun '23	Jul '23	Aug '23	Sep '23																
1		<b>Geneseo Career and Tech Ed Center</b>	<b>207 days</b>	<b>Mon 10/10/22</b>	<b>Tue 7/25/23</b>	[Timeline bar from 10/10/22 to 7/25/23]																											
2		<b>Site</b>	<b>169 days</b>	<b>Mon 10/10/22</b>	<b>Thu 6/1/23</b>	[Timeline bar from 10/10/22 to 6/1/23]																											
3		Demo Existing Parking Lot	4 days	Mon 10/10/22	Thu 10/13/22	10/10	[Timeline bar from 10/10/22 to 10/13/22]																										
4		Strip Site	4 days	Mon 10/17/22	Thu 10/20/22	10/17	[Timeline bar from 10/17/22 to 10/20/22]																										
5		Prep Building Pad	10 days	Fri 10/21/22	Thu 11/3/22	10/21	[Timeline bar from 10/21/22 to 11/3/22]																										
6		Site Utilities	7 days	Fri 11/4/22	Mon 11/14/22	11/4	[Timeline bar from 11/4/22 to 11/14/22]																										
7		Pavement	3 days	Fri 5/26/23	Tue 5/30/23	5/26	[Timeline bar from 5/26/23 to 5/30/23]																										
8		Sidewalk	1 day	Wed 5/31/23	Wed 5/31/23	5/31	[Timeline bar from 5/31/23 to 5/31/23]																										
9		Fencing	1 day	Thu 6/1/23	Thu 6/1/23	6/1	[Timeline bar from 6/1/23 to 6/1/23]																										
10		<b>Structure</b>	<b>153 days</b>	<b>Tue 11/15/22</b>	<b>Thu 6/15/23</b>	[Timeline bar from 11/15/22 to 6/15/23]																											
11		Footings	10 days	Tue 11/15/22	Mon 11/28/22	11/15	[Timeline bar from 11/15/22 to 11/28/22]																										
12		Underground MEP	15 days	Tue 11/29/22	Mon 12/19/22	11/29	[Timeline bar from 11/29/22 to 12/19/22]																										
13		Precast	10 days	Mon 3/13/23	Fri 3/24/23	3/13	[Timeline bar from 3/13/23 to 3/24/23]																										
14		Slab on Grade	10 days	Mon 3/27/23	Fri 4/7/23	3/27	[Timeline bar from 3/27/23 to 4/7/23]																										
15		Load Bearing CMU Walls	12 days	Mon 4/10/23	Tue 4/25/23	4/10	[Timeline bar from 4/10/23 to 4/25/23]																										
16		Joist and Decking	6 days	Wed 4/26/23	Wed 5/3/23	4/26	[Timeline bar from 4/26/23 to 5/3/23]																										
17		Roof Blocking	3 days	Thu 5/4/23	Mon 5/8/23	5/4	[Timeline bar from 5/4/23 to 5/8/23]																										
18		Exterior Metal Stud Framing & Sheathing	7 days	Thu 5/4/23	Fri 5/12/23	5/4	[Timeline bar from 5/4/23 to 5/12/23]																										
19		Roofing	6 days	Tue 5/9/23	Tue 5/16/23	5/9	[Timeline bar from 5/9/23 to 5/16/23]																										
20		Metal Panels	7 days	Wed 5/17/23	Thu 5/25/23	5/17	[Timeline bar from 5/17/23 to 5/25/23]																										
21		Glazing	10 days	Fri 5/26/23	Thu 6/8/23	5/26	[Timeline bar from 5/26/23 to 6/8/23]																										
22		Cap Flashing and Trim	5 days	Fri 6/9/23	Thu 6/15/23	6/9	[Timeline bar from 6/9/23 to 6/15/23]																										
23		Exterior Doors and HDWR	3 days	Fri 6/9/23	Tue 6/13/23	6/9	[Timeline bar from 6/9/23 to 6/13/23]																										
24		Garage Doors	5 days	Fri 6/9/23	Thu 6/15/23	6/9	[Timeline bar from 6/9/23 to 6/15/23]																										
25		<b>Building</b>	<b>50 days</b>	<b>Wed 5/17/23</b>	<b>Tue 7/25/23</b>	[Timeline bar from 5/17/23 to 7/25/23]																											
26		CMU Walls	5 days	Wed 5/17/23	Tue 5/23/23	5/17	[Timeline bar from 5/17/23 to 5/23/23]																										
27		Mechanical Rough In	15 days	Wed 5/17/23	Tue 6/6/23	5/17	[Timeline bar from 5/17/23 to 6/6/23]																										
28		Electrical Rough In	15 days	Wed 5/17/23	Tue 6/6/23	5/17	[Timeline bar from 5/17/23 to 6/6/23]																										
29		Painting	10 days	Wed 6/7/23	Tue 6/20/23	6/7	[Timeline bar from 6/7/23 to 6/20/23]																										
30		Interior Glazing	5 days	Wed 6/21/23	Tue 6/27/23	6/21	[Timeline bar from 6/21/23 to 6/27/23]																										
31		Ceiling Grid	3 days	Wed 6/21/23	Fri 6/23/23	6/21	[Timeline bar from 6/21/23 to 6/23/23]																										
32		Mechanical Finishes	10 days	Wed 6/28/23	Tue 7/11/23	6/28	[Timeline bar from 6/28/23 to 7/11/23]																										
33		Electrical Finishes	10 days	Wed 6/28/23	Tue 7/11/23	6/28	[Timeline bar from 6/28/23 to 7/11/23]																										
34		Restroom Specialties	2 days	Wed 7/12/23	Thu 7/13/23	7/12	[Timeline bar from 7/12/23 to 7/13/23]																										
35		Finish Concrete Floors	5 days	Fri 7/14/23	Thu 7/20/23	7/14	[Timeline bar from 7/14/23 to 7/20/23]																										
36		Hang Doors and HDWR	3 days	Fri 7/21/23	Tue 7/25/23	7/21	[Timeline bar from 7/21/23 to 7/25/23]																										
37		Storage Fence	1 day	Fri 7/21/23	Fri 7/21/23	7/21	[Timeline bar from 7/21/23 to 7/21/23]																										
38		Folding Partition Installation	3 days	Fri 7/21/23	Tue 7/25/23	7/21	[Timeline bar from 7/21/23 to 7/25/23]																										
39		Ceiling Pad	1 day	Fri 7/21/23	Fri 7/21/23	7/21	[Timeline bar from 7/21/23 to 7/21/23]																										

Project: Geneseo Schedule 8.22  
Date: Tue 8/23/22

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			