Operations Update September 2016 Buildings & Grounds Fiduciary Responsibility Responsibility Responsibility



Millikin: There is still some sheet metal finishing and minor roof work being completed. Geothermal work is also being finished up in early September. The backflow preventer is to be installed on Columbus Day, all water will be shut off during the installation. Hodge Construction is aiming for a November 4<sup>th</sup> punch list walk through and project complete November 11.

Management

Northside: Footings for new addition are currently being poured and wall pouring is scheduled to begin the week after Labor Day. Contractors are working out issues with electrical conduit locations with masonry and concrete. Valley Construction is hoping to have a roof on and finish up the majority of exterior work on the new edition by early December.

High School: New west parking lot currently underway, the heavy rain in August has set finish date back about 2 weeks. Paving is scheduled to begin week of September 12. The District has worked with the City on planning crosswalks from the parking lots to the east side of State Street, street light placement on both east and west sides of State Street. Relocation of a force main to a future sanitary manhole on the south side of the stadium will begin week of September 5. Work on the auditorium area is scheduled to begin week of September 5.

## **Project Leaf Expenditures to date:**

1-Sep-16									
Original Budget Project Leaf		High School		Northside	Millikin	S	outhwest		Totals
*General Contractor/Construction/Demolition	\$	19,338,132	\$	4,960,000	\$ 2,528,000	\$	3,495,900	\$	30,322,03
**Total Accepted Bid	\$	18,460,667	\$	4,115,000	\$ 2,363,408	ххх	Х	\$	24,939,07
CM Fees/Requirements/Contingency (Estes)	\$	1,322,103							
District 228 Contingency	\$	500,000							
Architectural/Engineering	\$	1,285,000	\$	350,500	\$ 154,650	\$	618,842		
Printing	\$	50,000	\$	5,000	\$ 2,500	\$	2,500		
DFS Service	\$	6,750	\$	5,000	\$ 2,500	\$	2,500		
Construction Testing	\$	35,200	\$	16,000	\$ 8,000	\$	4,000		
Topographic Survey	\$	18,500	\$	4,500	\$ 1,900	\$	4,000		
Geotechnical Survey	\$	6,000	\$	4,500	\$ 3,500	\$	3,500		
Furniture/Fixtures/Equipment	\$	1,000,000	\$	183,000	\$ 191,000	\$	282,000		
Technology	\$	540,998	\$	97,500	\$ 97,500	\$	97,500		
Geothermal						\$	1,200,000		Totals
Total Original Budget all Costs	\$	22,280,580	\$	5,626,000	\$ 2,989,550	\$	5,710,742	\$	36,606,87
Total Current Estimated Budget all Costs	\$	23,225,218	\$	4,781,000	\$ 2,824,958	ххх	x	\$	30,831,17
* Includes Life Safety Work	-		-						
** Includes all alternate bids									
Costs Incurred to Date Project Leaf									
		High School		Northside	Millikin	S	outhwest		
Construction/Demolotion	\$	259,750	\$	-	\$ 705,411	\$	-		
Architectural	\$	1,078,347	\$	225,000	\$ 154,650	\$	91,108		
Other Professional Services	\$	263,844	\$	17,192	\$ 9,428	\$	-		
Supplies/Equipment/Furniture	\$	36,012			\$ 101,811				
Totals	\$	1,637,953	\$	242,192	\$ 971,300	\$	91,108	-	
Total Project Leaf Costs to-date	ć	2,942,553							



## 🖡 Transportation.

District continues to work with Pinks and make adjustments regarding school pickup and drop-off arrangements during Project Leaf construction. Major adjustment is the at the High School due to the south parking lot being closed off. This impacts after school pick-up as well as fine arts and athletics bus pick up/dropoff.

## Classroom Door Locks. ∕∧

All classroom door locking systems have been replaced at Millikin. The new classroom door locks allow teachers to lock their classroom from the inside of their classroom instead of having to lock the door from the hallway. This is an excellent safety feature in the event of an armed intruder situation, and it also allows for the opportunity to simplify our building key system. All classrooms and student spaces will be accessible with a common key throughout the District. The plan is to replace all classroom door lock systems throughout the Project Leaf construction and remodel.

## Projected 2016 Levy Preview.

2015 Final Levy				
	Maximum Rate	e 2015 Levy Reg	uest 2015 Extended	Certified Rate
Education	2.35000	\$7,990,000.00	\$7,924,514.43	2.3500
OBM	0.50000	\$1,700,000.00	\$1,686,066.90	0.5000
Transportation	0.20000	\$680,000.00	\$674,426.76	0.2000
Working Cash	0.05000	\$0.00	\$0.00	0.0000
Special Education	0.04000	\$136,000.00	\$134,885.35	0.0400
Tort	0.04000	\$550,000.00	\$549,995.02	0.1631
Social Security		\$400,000.00	\$399,935.07	0.1186
IMRF				0.1038
	0.05000	\$350,000.00	\$350,027.49	0.0000
Lease	0.05000	\$0.00	\$0.00	
Health/Life Safety	0.05000	\$0.00	\$0.00	0.0000
Bond & Interest		\$2,495,176.00	\$2,414,110.59	0.7159
		\$14,301,176.00	\$14,133,961.61 nds \$11,719,851.02	4.1914
		Extension w/o Bo	1105 \$11,719,851.02	3.5210
	2015 Rate Setting EAV	\$337,213,380.00		
	2014 Rate Setting EAV	\$332,856,121.00	EAV % Increase/(Decrease)	
	Increase 2014 to 2015	\$4,357,259.00	1.31%	
2016 Droinstad I -			Mayod at Long Limit	15 to 16 Laws
2016 Projected Le	vy Maximum Rate	2016 Levy Peg	Maxed at Legal Limit Juest Projected Rate	15 to 16 Levy Increase (Decrease)
Educatio		\$8,051,699.56	2.3500	\$127,185.13
OBN		\$1,713,127.57	0.5000	\$27,060.67
				· · ·
Transportatio		\$685,251.03	0.2000	\$10,824.27
Working Cas		\$171,312.76	0.0500	\$171,312.76
Special Educatio		\$137,050.21	0.0400	\$2,164.86
Tort	1	\$550,000.00	0.1605	\$4.98
Social Securi		\$350,000.00	0.1022	-\$49,935.07
IMRI		\$300,000.00	0.0876	-\$50,027.49
Lease		\$20,000.00	0.0058	\$20,000.00
Health/Life Safe		\$10,000.00	0.0029	\$10,000.00
Bond & Intere	st	\$2,401,926.00	0.7010	-\$12,184.59
		\$14,390,367.11	4.2000	\$256,405.50
	Levy w/o Bon	<b>is</b> \$11,988,441.11		
			Assumed EAV % Increase	
Accumption 2016 EAV	\$342,625,513.0	ĥ	1.60%	
Assumption 2016 EAV	\$5,412,133.0		1.00%	
Change in EAV '15 to '16	\$5,412,155.0			
		Levy Increase 15 to 16 \$256,405.50		
		\$256,405.50 <b>1.81%</b>	No Touth In Truction II. suit	- De muine d
T D I 2012 I I	4.0000	1.81%	No Truth In Taxation Hearing	g Required
Tax Rate 2012 Actual	4.0609			
Tax Rate 2013 Actual	4.0411		0.2000	
Tax Rate 2014 ACTUAL	4.1414	Rate Change	0.206%	
Tax Rate 2015 ACTUAL	4.1914			
Tax Rate 2016 Proposed	4.2000			Annual School Property Tax
	Levy Year	Home Value	School taxes	Increase/(Decrease) from Previous Yea
	2012	\$300,000	\$4,060.90	A
	2013	\$300,000	\$4,041.10	-\$19.80
	2014	\$300,000	\$4,141.40	\$100.30
	2015	\$300,000	\$4,191.40	\$50.00
	2016	\$300,000	\$4,200.03	\$8.63
				Annual School Property Tax
	Levy Year	Home Value	School taxes	Increase/(Decrease) from Previous Yea
	2012	\$200,000	\$2,707.27	
	2013	\$200,000	\$2,694.07	-\$13.20
	2015			
	2013	\$200,000	\$2,760.93	\$66.87
			\$2,760.93 \$2,794.27	\$66.87 \$33.33